COMPLETION REPORT

1. Name of work : **Construction of Additional Class Rooms,toilet and Auditorium and Provoding office accessories to Yelahanka Government Degree College Yelahanka Bangalore in Ward No -01.**

2. Head of Account which is chargeable : P3089(CMC/TMC 2014-15)

3. Entrustment order No. & date : **EE(Project)/Ynk Zone/WO/20/16-17 ,Dt 01-09-2016**

4. Name of the Contractor : **C N S MURTHY**

a) Time stipulated for completion of the work. 15 months

b) Delay in execution of work : -

c) Work completed Date : 27/10/2017

5. Measurement recorded in : **M.B.NO-**

6. Check measurement of the Asst : **M.B.NO-**

7. Name of the Officer/Official Incharge of the work :

8. Asst. Executive Engineer/Junior Engineer : Priyadarshini V.C

b) Asst. Executive Engineer : **N.Chandrashekar**

Sanctioned Estimate Amount	Tender Amount	Amount claims as per actually viz., as per bill	Difference		Remarks
			Excess	Savings	
Rs. 225.00Lakhs	**Rs.2,06,58,536.00**	**Rs. 2,22,54,156.00**	**15,95,620.00**	-	

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the Contractor has delayed and completed the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specification as embodied in the agreement.

Junior/Asst .Engineer

Asst. Executive Engineer
Bruhath Bangalore Mahanagara Palike
26/10/17.

Executive Engineer. 25/x
Bruhath Bangalore Mahanagara Palike

CHIEF ENGINEER
Bruhath Bangalore Mahanagara Palike
26.10.17